Completion Report

Name of Wok		Improvements and Asphalting of Ward roads & Connecting roads in Ward No 14 & 15 of T Dasarahalli Sub Div Dasarahalli Zone		
Sanctioned Estimate No.& Date				
Head of Acount which is Chargeable		Package No DZ 2015-16 (02)		
Enstrument Order No. & Date		CE(DD)/pkg4/75/16-17 dt 3-10-2016		
Name of Contractor		**Sri. Muraliswamy**		
Time Stipulated for Completion of work				
Delay in execulation of work				
Measurement recorded in MB		5641 to 5645		
Page No		Page No. 5641 - 5640 02 to 5640 64 5645 - 5644 01 to 5644 57		
check Measurment of the Asst				
Exe. Eng./ Exe.Eng. On				
Name of the Office / Official incharge of the work				
a) JUNIOR/ ASST. Eng		Hm ಪರಮೇಶ್ವರಪ್ಪ AE	D.S.Manjunath AE	
b) Asst. Exe. Engineer			E. Rangaswamy	
Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings	
606.00	533122230	—	72877770	

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

EXECUTIVE ENGINEER
Brihat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.